| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | | |
| **Measurement Sheet** | | | | | | | | |
| **First and Final** | | | | | | | | |
| Item No: | **131** | | | | | | | |
| Item Name: | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a | | | | | | | |
| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | 50 to 100 m | | 1 | 50.00 | | | 50.00 | |
| | | | | | | | | |
| | | | **Total Qty Work Done** | | | | **50.00** | Rmt |
| | | | **Qty payable in this Bill** | | | | **50.00** | Rmt |

8/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representive

8/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

8/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 132 | |
|---|---|---|
| Item Name: | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including | |

| | CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | 100 to 150 m | | 1 | 50.00 | | | 50.00 | |
| | | | | | | | | |
| | | | | | | **Total Qty Work Done** | **50.00** | Rmt |
| | | | | | | **Qty payable in this Bill** | **50.00** | Rmt |

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representive

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 133 | |
|---|---|---|
| Item Name: | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes. | |

| | CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | 150 to 200 m | | 1 | 50.00 | | | 50.00 | |
| | | | | | | | | |
| | | | | | | Total Qty Work Done | 50.00 | Rmt |
| | | | | | | Qty payable in this Bill | 50.00 | Rmt |

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Consultants Representive

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**
8/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**
8/11/21

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 134 | |
|---|---|---|
| Item Name: | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of | |

| | CHAINAGE | | NO | L | B | D | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | (m) | (m) | (m) | | |
| | 200 to 250 m | | 1 | 50.00 | | | 50.00 | |
| | | | | | | | | |
| | | | Total Qty Work Done | | | | 50.00 | Rmt |
| | | | Qty payable in this Bill | | | | 50.00 | Rmt |

8/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD,

Managing Director

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

Consultants Representative

B.L. Ravi Kumar 8/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

B.L. Ravi Kumar 8/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 135 | |
|---|---|---|
| Item Name: | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) 250 to 300 m | |

| | CHAINAGE | | NO | L | B | D | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | (m) | (m) | (m) | | |
| | 250 to 300 m | | 1 | 50.00 | | | 50.00 | |
| | | | | | | | | |
| | | | Total Qty Work Done | | | | 50.00 | Rmt |
| | | | Qty payable in this Bill | | | | 50.00 | Rmt |

AEE(P)-2 RRN 2/11/21

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Consultants Representive

8/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

8/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 136 | |
|---|---|---|
| Item Name: | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of | |

| | CHAINAGE / Land Mark | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| | 300 to 350 m | 1 | 50.00 | | | 50.00 | |
| | | | | | | | |
| | | **Total Qty Work Done** | | | | **50.00** | Rmt |
| | | **Qty payable in this Bill** | | | | **50.00** | Rmt |

9/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS

Consultants Representative

9/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

9/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 137 | |
|---|---|---|
| Item Name: | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of | |

| | CHAINAGE | | NO | L | B | D | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | (m) | (m) | (m) | | |
| | 350 to 400 m | | 1 | 50.00 | | | 50.00 | |
| | | | | | | | | |
| | | | Total Qty Work Done | | | | 50.00 | Rmt |
| | | | Qty payable in this Bill | | | | 50.00 | Rmt |

8/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Contractor Representative

Managing Director

Consultants Representive

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

8/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 138 | |
|---|---|---|
| Item Name: | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap ect.) 400 to 420 m | |

| | CHAINAGE | | NO | L | B | D | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | (m) | (m) | (m) | | |
| | 400 to 420 m | | 1 | 20.00 | | | 20.00 | |
| | | | | | | | | |
| | | | Total Qty Work Done | | | | 20.00 | Rmt |
| | | | Qty payable in this Bill | | | | 20.00 | Rmt |

8/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Consultants Representive

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

8/11/2021

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

8/11/21

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 139 | |
|---|---|---|
| Item Name: | Providing and fixing 250mm dia PVC (casing pipe) As Per Direction of Engineer Incharge | |

| | CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | | | 2 | 6.00 | | | 12.00 | |
| | | | | | | | | |
| | | | | | Total Qty Work Done | | 12.00 | Rmt |
| | | | | | Qty payable in this Bill | | 12.00 | Rmt |

8/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representive

B. K. [illegible] 8/11/2021

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

K. C. [illegible] 8/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 140 | |
|---|---|---|
| Item Name: | Supply of ISI Mark 175mm nominal Bore, Plain end steel casing Pipe-grade of steel Fee 4100 of wakk thickness 504mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel electric or basic oxygen process in fandom length of 5 to 7mtr. Both ends threaded confirming to Is554/1985 one end fixed with socket confirming to IS 270:2001 and other end with screwed pipes. | |

| CHAINAGE | | NO | L | B | D | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Land Mark | | | (m) | (m) | (m) | | |
| | | 1 | 50.00 | | | 50.00 | |
| | | | | | | | |
| | | Total Qty Work Done | | | | 50.00 | Rmt |
| | | Qty payable in this Bill | | | | 50.00 | Rmt |

8/11/24

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Contractor Representative

Managing Director

Consultants Representive

QUALITY CONSULTANTS & ENGINEERS Bangalore

8/11/24

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

8/11/24

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | | |
| **Measurement Sheet** | | | | | | | | |
| **First and Final** | | | | | | | | |
| Item No: | **141** | | | | | | | |
| Item Name: | Providing 175mm Dia M.S. CollarAs Per Direction of Engineer Incharge | | | | | | | |
| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | | | 8 | | | | 8.00 | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| | | | | | | **Total Qty Work Done** | 8.00 | |
| | | | | | | **Qty payable in this Bill** | 8.00 | No |

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Rep. Representative

Consultants Representative

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 142 | |
|---|---|---|
| Item Name: | Providing 175mm dia Bore Cap CE (M) (As Per Direction of Engineer Incharge | |

| | CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | | | Total Qty Work Done | | | | 1.00 | No |
| | | | Qty payable in this Bill | | | | 1.00 | No |

8/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.,

Managing Director

Contractor Representative

Consultants Representive

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**
8/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**
8/11/21

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 143 | |
|---|---|---|
| Item Name: | Atalanta suguna CRI KIRLOSKAR and other equipments pumps 10.00 HP/7.5 KV (20 stage) As Per Direction of Engineer Incharge | |

| | CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | | | Total Qty Work Done | | | | 1.00 | |
| | | | Qty payable in this Bill | | | | 1.00 | No |

15/11/21

ALE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representive

B.k 15/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

B.k 15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

*Scanned by TapScanner*

| BRUHAT BANGALORE MAHANAGARA PALIKE | | |
|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | |
| **Measurement Sheet** | | |
| **First and Final** | | |
| Item No: | **144** | |
| Item Name: | Providing and fixing in trenches galvinised/mild steel tube 50mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for seperately) including cost of all materials, labour charges,HOM of equipment and testing complete as per specifications. As Per Direction of Engineer Incharge | |

| | CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | | | 1 | 220.00 | | | 220.00 | |
| | | | | | | | | |
| | | | **Total Qty Work Done** | | | | **220.00** | Rmt |
| | | | **Qty payable in this Bill** | | | | **220.00** | Rmt |

15/11/24

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Consultants Representive

**Assistant Engineer** 15/11/24
**Project -RR Nagar Division**
**BBMP**

15/11/24

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 145 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | Supplying and drawing 3 core flat PVC sheathed submersible pump cable maufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 to IS 8130-1984 and virgin grade PVC insulation and power coating extruded PVC sheathed suitable for working voltage | | | | | | | |
| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | Add 5mts for | | 2 | 225.00 | | | 450.00 | |
| | | | | | | | | |
| | | | **Total Qty Work Done** | | | | **450.00** | Rmt |
| | | | **Qty payable in this Bill** | | | | **450.00** | Rmt |

AEE(P)-2 RRN 15/11/21

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representive

15/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 146 | |
|---|---|---|
| Item Name: | Providing and fixing in position 50mm Nominal bore non-return valve vertical type of approved make including cost of all materials,labour and HOM of equipment with all leads complete as per specificationsAs Per Direction of Engineer Incharge | |

| | CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | | | Total Qty Work Done | | | | 1.00 | Rmt |
| | | | Qty payable in this Bill | | | | 1.00 | Rmt |

15/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Assistant Engineer
Project -RR Nagar Division
BBMP

15/11/21

Bangalore

Consultants Representive

Asst.Executive Engineer
Project -RR Nagar Division
BBMP

15/11/21

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | | |
| **Measurement Sheet** | | | | | | | | |
| **First and Final** | | | | | | | | |
| Item No: | **147** | | | | | | | |
| Item Name: | Spplying and fixing 50mm GI Union.As Per Direction of Engineer Incharge | | | | | | | |
| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | | | **Total Qty Work Done** | | | | 1.00 | No |
| | | | **Qty payable in this Bill** | | | | 1.00 | No |

15/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representive

15/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | | |
| **Measurement Sheet** | | | | | | | | |
| **First and Final** | | | | | | | | |
| Item No: | **148** | | | | | | | |
| Item Name: | Spplying and fixing 50mm GI Elbow.As Per Direction of Engineer Incharge | | | | | | | |
| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | | | | | | **Total Qty Work Done** | 1.00 | No |
| | | | | | | **Qty payable in this Bill** | **1.00** | No |

15/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Bangalore

Consultants Representive

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/21

15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | | |
| **Measurement Sheet** | | | | | | | | |
| **First and Final** | | | | | | | | |
| Item No: | **149** | | | | | | | |
| Item Name: | Spplying and fixing 50mm GI Nipple.As Per Direction of Engineer Incharge | | | | | | | |
| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | | | | | | | | |
| | | | **Total Qty Work Done** | | | | **1.00** | No |
| | | | **Qty payable in this Bill** | | | | **1.00** | No |

15/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Contractor Representative

Managing Director

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representive

K.k 15/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

K.k 15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 150 | |
|---|---|---|
| Item Name: | Spplying and fixing 50mm GI Hose colleresAs Per Direction of Engineer Incharge | |

| CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| | | 62 | | | | 62.00 | |
| | | | | | | | |
| | | | | | | | |
| | | | | Total Qty Work Done | | 62.00 | No |
| | | | | Qty payable in this Bill | | 62.00 | No |

15/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Consultants Representive

Assistant Engineer
Project -RR Nagar Division
BBMP
15/11/21

Asst.Executive Engineer
Project -RR Nagar Division
BBMP
15/11/21

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | | |
| **Measurement Sheet** | | | | | | | | |
| **First and Final** | | | | | | | | |
| Item No: | **151** | | | | | | | |
| Item Name: | Supplying and fixing 20" x 20" x 2.5" polished wood board made of not less than 15mm thick plank on both the sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., As Per Direction of Engineer Incharge | | | | | | | |
| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | | | | | **Total Qty Work Done** | | 1.00 | No |
| | | | | | **Qty payable in this Bill** | | | No |

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.,

Contractor Representative

Managing Director

Consultants Representive

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 152 | |
|---|---|---|
| Item Name: | Supplying and fixing miniature circuit breakers on existing MCB distribution board using necessary fixing materials and 'C' type curve indicator ON/OFF energy cross-3 with short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898.As Per Direction of Engineer Incharge | |

| | CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | | | Total Qty Work Done | | | | 1.00 | No |
| | | | Qty payable in this Bill | | | | 1.00 | No |

15/11/24

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representive

B. K. [illegible] 15/11/24

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

B. K. [illegible] 15/11/24

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 153 | |
|---|---|---|
| Item Name: | Supplying of TPST with rewirable porcelain channels in SM encloser made out of 14 SWG powder coated point of approved colour 32 amps (As Per Direction of Engineer Incharge | |

| CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| | | 1 | | | | 1.00 | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | Total Qty Work Done | | | | 1.00 | No |
| | | Qty payable in this Bill | | | | 1.00 | No |

15/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Contractor Representative

Managing Director

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representive

15/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | | |
| **Measurement Sheet** | | | | | | | | |
| **First and Final** | | | | | | | | |
| Item No: | **154** | | | | | | | |
| Item Name: | Supplying and fixing LED type panel board indicating lamp with required colour suitable for 220 V AC 50 HZ 12/24 V DCAs Per Direction of Engineer Incharge | | | | | | | |
| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | | | | | | **Total Qty Work Done** | **1.00** | No |
| | | | | | | **Qty payable in this Bill** | **1.00** | No |

AEE(P)-2 RRN 15/11/21

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representive

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**
15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**
15/11/21

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | | |
| **Measurement Sheet** | | | | | | | | |
| **First and Final** | | | | | | | | |
| Item No: | **155** | | | | | | | |
| Item Name: | Suppling fully automatic star delta starter unit push button type with suitable wires 2 conductors and adjustable thermal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts phase and wired after fixing to the existing wooden board for motor. upto 12.5HPAs Per Direction of Engineer Incharge | | | | | | | |
| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | | | **Total Qty Work Done** | | | | **1.00** | No |
| | | | **Qty payable in this Bill** | | | | **1.00** | No |

15/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representative

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | | |
| **Measurement Sheet** | | | | | | | | |
| **First and Final** | | | | | | | | |
| Item No: | **156** | | | | | | | |
| Item Name: | Supplying and fixing single phase preventer using necessary wires over an existing panel board suitable for motar up to 20 HP capacities.As Per Direction of Engineer Incharge | | | | | | | |
| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | | | | | | | | |
| | | | **Total Qty Work Done** | | | | **1.00** | No |
| | | | **Qty payable in this Bill** | | | | **1.00** | No |

15/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Consultants Representive

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 157 | |
|---|---|---|
| Item Name: | Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade multistrand copper conductor single core wire in open or concealed system of wiring as per IS 694:1990 & conforming to the attached GTP of group A. 4 sqmmAs Per Direction of Engineer Incharge | |

| | CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | | | 1 | 20.00 | | | 20.00 | |
| | | | | | | | | |
| | | | Total Qty Work Done | | | | 20.00 | mtrs |
| | | | Qty payable in this Bill | | | | 20.00 | mtrs |

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Consultants Representive

CIVIL QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

15/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

AEE(P)-2 RRN

15/11/21

*Scanned by TapScanner*

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | | |
| **Measurement Sheet** | | | | | | | | |
| **First and Final** | | | | | | | | |
| Item No: | **158** | | | | | | | |
| Item Name: | Supplying fixing and wiring heavy duty low voltage capacitors conforming to IS 2834 phase 400/440 volts grade, for power factor improvement of rotating machineryAs Per Direction of Engineer Incharge | | | | | | | |
| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | | | 4 | | | | 4.00 | |
| | | | | | | | | |
| | | | | | | | | |
| | | | **Total Qty Work Done** | | | | **4.00** | Nos |
| | | | **Qty payable in this Bill** | | | | **4.00** | Nos |

15/11 129

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD,

Managing Director

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

Consultants Representative

13/11/24

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/24

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 159 | |
|---|---|---|
| Item Name: | Supplying, fixing, wiring, earth electrode for grounding conduits, I.C cotouts and other equipments on the meter board using 40mm dia 2.90 thick GI pipe 2.5 mtr long buried in a pit... The pit should be filled with equal proprotion of salt and charcoal 150mm alround the pipe to complete depth. The connection from the to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia As Per Direction of Engineer Incharge | |

| | CHAINAGE | | NO | L | B | D | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | (m) | (m) | (m) | | |
| | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | | | Total Qty Work Done | | | | 1.00 | Nos |
| | | | Qty payable in this Bill | | | | 1.00 | Nos |

For S.K.S. INFRASTRUCTURES PVT. LTD.,

Managing Director

Contractor Representative

Consultants Representative

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 160 | |
|---|---|---|
| Item Name: | Digging of trench of 0.36mtrs deepx0.5 mtrs wide refilling the trench to the required gorund level and consolidating etc., complete As Per Direction of Engineer Incharge | |

| CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| | | 1 | 8.00 | | | 8.00 | |
| | | | | | | | |
| | | | | | Total Qty Work Done | 8.00 | Mtrs |
| | | | | | Qty payable in this Bill | 8.00 | Mtrs |

AEE(P)-2 RRN 15/11/24

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Consultants Representive

15/11/24

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/24

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | **161** | |
|---|---|---|
| Item Name: | Supplying laying 1.1 KV class LT UG cable having aluminium conductor PVC insulated extruded inner shethed galvanised steel strip (excep 2cx 10 sqmm wire armoured) confirming to IS-3975:1990 (No. of strip indicated in GTP) and extruded PVC outer sheathed armoured cable with specified IS-1554,part-1:1988 and confirming to the attached GTP of group A 4 core 16 sq mm As Per Direction of Engineer Incharge | |

| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
|---|---|---|---|---|---|---|---|---|
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | | | 1 | 10.00 | | | 10.00 | |
| | | | | | | | | |
| | | | **Total Qty Work Done** | | | | 10.00 | Mtrs |
| | | | **Qty payable in this Bill** | | | | 10.00 | Mtrs |

15/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.,

Contractor Representative

Managing Director

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representive

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | **162** | |
|---|---|---|
| Item Name: | Labour charge for laying 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe/ on wall / on poles as required in existing trench/duct. 6 sq mm to 16 sq mmAs Per Direction of Engineer Incharge | |

| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
|---|---|---|---|---|---|---|---|---|
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | | | 25 | | | | 25.00 | |
| | | | | | | | | |
| | | | **Total Qty Work Done** | | | | **25.00** | Nos |
| | | | **Qty payable in this Bill** | | | | **25.00** | Nos |

AEE(P) No 2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Consultants Representative

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/21

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 163 | |
|---|---|---|
| Item Name: | Supplying and fixing class-A(medium duty) GI pipe wall thickness not less then 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1KV class 40mmAs Per Direction of Engineer Incharge | |

| | CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | | | 2 | | | | 2.00 | |
| | | | | | | | | |
| | | | Total Qty Work Done | | | | 2.00 | Mtrs |
| | | | Qty payable in this Bill | | | | 2.00 | Mtrs |

15/11/21

For S.K.S. INFRASTRUCTURES PVT. LTD.

Contractor Representative
Managing Director

15/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

Consultants Representive

**Asst.Executive Engineer** 15/11/21
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | |
|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | |
| **Measurement Sheet** | | |
| **First and Final** | | |
| Item No: | **164** | |
| Item Name: | Supplying and fixing LT cast iron pot heads suitable for 1.1KV class UG cable filled with necessary bitumen / insulating compound complete with terminals,clamps bolts and nuts and washer etc.,complete for 16 sq mm as per specificationsAs Per Direction of Engineer Incharge | |

| | CHAINAGE | | NO | L | B | D | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | (m) | (m) | (m) | | |
| | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | | | Total Qty Work Done | | | | 1.00 | Nos |
| | | | Qty payable in this Bill | | | | 1.00 | Nos |

15/11/24

AEE(P) - 2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Consultants Representive

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

15/11/24

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | | |
| **Measurement Sheet** | | | | | | | | |
| **First and Final** | | | | | | | | |
| Item No: | **165** | | | | | | | |
| Item Name: | Supplying and fixing porcelain fuse channel with cut out on the existing wooden block and wiring complete 63 ampsAs Per Direction of Engineer Incharge | | | | | | | |
| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | | | 3 | | | | 3.00 | |
| | | | | | | | | |
| | | | **Total Qty Work Done** | | | | 3.00 | Nos |
| | | | **Qty payable in this Bill** | | | | 3.00 | Nos |

15/11/21
AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Contractor Representative
Managing Director

Consultants Representive

**Assistant Engineer** 15/11/21
**Project -RR Nagar Division**
**BBMP**

15/11/21
**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 166 | |
|---|---|---|
| Item Name: | Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials upto a lead of 1000 meters, stacking serviceable and unserviceable materials seperately complete as per specifications.As Per Direction of Engineer Incharge | |

| | CHAINAGE / Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | Shuttle Court Line | | 1 | 15.00 | 0.45 | 0.20 | 1.35 | |
| | | | | | | | | |
| | | | | Total Qty Work Done | | | 1.35 | Cum |
| | | | | Qty payable in this Bill | | | 1.35 | Cum |

15/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Assistant Engineer 15/11/21
Project -RR Nagar Division
BBMP

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representive

15/11/21

Asst.Executive Engineer
Project -RR Nagar Division
BBMP

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 167 | |
|---|---|---|
| Item Name: | Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. As Per Direction of Engineer Incharge | |

| CHAINAGE / Land Mark | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|
| Shuttle Court Line | 1 | 15.00 | 0.45 | 0.30 | 2.03 | |
| | | | | | | |
| | | | | Total Qty Work Done | 2.03 | Cum |
| | | | | Qty payable in this Bill | 2.03 | Cum |

15/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Consultants Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

15/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 168 | |
|---|---|---|
| Item Name: | Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings, this includes jointing of pipes and fittings with one step CPVC solvent cement and testing of joints complete. (external work ) - 50mm nominal OD pipes As Per Direction of Engineer Incharge | |

| | CHAINAGE / Land Mark | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| | Shuttle Court Line | 1 | 15.00 | | | 15.00 | |
| | | | | | | | |
| | | Total Qty Work Done | | | | 15.00 | Rmt |
| | | Qty payable in this Bill | | | | 15.00 | Rmt |

AEE(P)-2 RRN 15/11/24

For S.K.S. INFRASTRUCTURES PVT. LTD.,

Managing Director

Contractor Representative

Consultants Representative

**Assistant Engineer** 15/11/24
**Project -RR Nagar Division**
**BBMP**

15/11/24

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | |
|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | |
| **Measurement Sheet** | | | | | | | |
| **First and Final** | | | | | | | |
| Item No: | **169** | | | | | | |
| Item Name: | Making connection of G.I.distribution branch with G.I.main of 25mm to 40mm. Nominal bore, including cutting and threading the pipes,providing and fixing Tee, nuts,labour for all item of works,testing and HOM of equipments complete as per specifications.As Per Direction of Engineer Incharge | | | | | | |
| | **CHAINAGE** / **Land Mark** | | **NO** | **L** (m) | **B** (m) | **D** (m) | **QTY** | **REMARKS** |
| | Shuttle Court Line | | 3 | | | | 3.00 | Each |
| | | | | | | | | |
| | | | | **Total Qty Work Done** | | | **3.00** | Each |
| | | | | **Qty payable in this Bill** | | | **3.00** | Each |

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Consultants Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

AEE(P) 2 RRN

15/11/21

B. K. [illegible] 15/11/21

Assistant Engineer
Project -RR Nagar Division
BBMP

B. K. [illegible] 15/11/21

Asst.Executive Engineer
Project -RR Nagar Division
BBMP

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | | |
| **Measurement Sheet** | | | | | | | | |
| **First and Final** | | | | | | | | |
| Item No: | **170** | | | | | | | |
| Item Name: | Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778 having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings, this includes jointing of pipes and fittings with one step solvent cement, trenching, refilling & testing of joints complete. (external work). - 20mm nominal OD pipesAs Per Direction of Engineer Incharge | | | | | | | |
| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | Shuttle Court Line | | 1 | 10.00 | | | 10.00 | |
| | | | | | | | | |
| | | | **Total Qty Work Done** | | | | **10.00** | Rmt |
| | | | **Qty payable in this Bill** | | | | **10.00** | Rmt |

For S.K.S. INFRASTRUCTURE

Contractor Representative

Consultants Representative

B.K Ravikumar 15/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

B.K Ravikumar 15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 171 | |
|---|---|---|
| Item Name: | Providing and fixing to wall, ceiling and floor Medium density polyethylene pipes 6.00 kgf/sq.cm working pressure 25mm outside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications. | |

| | CHAINAGE / Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | Shuttle Court Line | | 1 | 30.00 | | | 30.00 | |
| | | | 1 | 30.00 | | | 30.00 | |
| | | | 1 | 30.00 | | | 30.00 | |
| | | | 1 | 30.00 | | | 30.00 | |
| | | | 1 | 30.00 | | | 30.00 | |
| | | | 1 | 30.00 | | | 30.00 | |
| | | | 1 | 30.00 | | | 30.00 | |
| | | | 1 | 30.00 | | | 30.00 | |
| | | | 1 | 30.00 | | | 30.00 | |
| | | | 1 | 30.00 | | | 30.00 | |
| | | | 1 | 30.00 | | | 30.00 | |
| | | | | | | | | |
| | | | | **Total Qty Work Done** | | | **300.00** | Rmt |
| | | | | **Qty Payable Upto 125 %** | | | **293.75** | Rmt |
| | | | | **Qty Payable Above 125%** | | | **6.25** | Rmt |

15/11/21

AEE(P)-2 RRN

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representative

B.t 15/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 173 | |
|---|---|---|
| Item Name: | Refilling available around earth pipe lines,cables in layers mot exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. And lift upto 1.5m. Including cost of all labour complete as per specificationsAs Per Direction of Engineer Incharge | |

| | CHAINAGE / Land Mark | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| | Shuttle Court Line | 1 | 15.00 | 0.45 | 0.21 | 1.42 | |
| | | | | | | | |
| | | **Total Qty Work Done** | | | | **1.42** | Cum |
| | | **Qty payable in this Bill** | | | | **1.42** | Cum |

AEE(P)-2 RRN

For S K S INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representative

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**
15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**
15/11/21

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | |
|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | |
| **Measurement Sheet** | | | | | | | |
| **First and Final** | | | | | | | |
| Item No: | **174** | | | | | | |
| Item Name: | Loading and unloading of stone boulder/stone aggregates/sand/kanker/ moorum. KSRRB M100-1:Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specification MORTH Chapter 1As Per Direction of Engineer | | | | | | |
| | **CHAINAGE** / **Land Mark** | | **NO** | **L** (m) | **B** (m) | **D** (m) | **QTY** | **REMARKS** |
| | Shuttle Court Line | | 1 | 15.00 | 0.45 | 0.30 | 2.03 | |
| | | | | | | | | |
| | | | **Total Qty Work Done** | | | | 2.03 | Cum |
| | | | **Qty payable in this Bill** | | | | 1.96 | Cum |

For S K.S. INFRASTRUCTURE PVT. LTD.

Managing Director

Contractor Representative

AEE(P)-2 RRN 15/11/21

CIVIL QUALITY CONSULTANTS & ENGINEERS

Consultants Representative

15/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/21

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | | |
| **Measurement Sheet** | | | | | | | | |
| **First and Final** | | | | | | | | |
| Item No: | **175** | | | | | | | |
| Item Name: | Providing and fixing in position brass gate valve with C.I.wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials,labour and HOM of equipments with all leads complete as per specifications. As Per Direction of Engineer Incharge | | | | | | | |
| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | | | **Total Qty Work Done** | | | | **1.00** | Each |
| | | | **Qty payable in this Bill** | | | | **1.00** | Each |

RECEIPT-2 RRN 15/11/24

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS

Consultants Representative

B.K 15/11/24

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

B.K 15/11/24

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 176 | |
|---|---|---|
| Item Name: | : Providing and fixing in position brass stop cock of approved quality 15mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. | |

| | CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | | | 3 | | | | 3.00 | |
| | | | | | | | | |
| | | | | | | Total Qty Work Done | 3.00 | Each |
| | | | | | | Qty payable in this Bill | 3.00 | Each |

For S.K.S INFRASTRUCTURES PVT. LTD.

Contractor Representative

Managing Director

Consultants Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

AEE(P)-2 RRN

B.K 15/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

B.K 15/11

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | |
|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | |
| **Measurement Sheet** | | | | | | | |
| **First and Final** | | | | | | | |
| Item No: | **177** | | | | | | |
| Item Name: | Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in | | | | | | |
| | **CHAINAGE** / **Land Mark** | | **NO** | **L** (m) | **B** (m) | **D** (m) | **QTY** | **REMARKS** |
| | | | 1 | 15.00 | 0.45 | 0.15 | 1.01 | |
| | | | | | | | | |
| | | | | | | **Total Qty Work Done** | **1.01** | Cum |
| | | | | | | **Qty payable in this Bill** | **1.01** | Cum |

For S.K.S. INFRASTRUCTURE PVT. LTD.

Managing Director

Contractor Representative

Consultants Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/24

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | | | | | | | |
| **Measurement Sheet** | | | | | | | | |
| **First and Final** | | | | | | | | |
| Item No: | **178** | | | | | | | |
| Item Name: | KSRB15-7 : Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications. I No 15.33 | | | | | | | |
| | **CHAINAGE** | | **NO** | **L** | **B** | **D** | **QTY** | **REMARKS** |
| | **Land Mark** | | | **(m)** | **(m)** | **(m)** | | |
| | Bath/toilet | | 6 | 7.60 | - | 0.30 | 13.68 | |
| | Corridor | | 1 | 36.80 | - | 0.30 | 11.04 | |
| | Ceiling | | 1 | 12.80 | 5.60 | - | 71.68 | |
| | Bath/toilet | | 8 | 5.50 | - | 0.30 | 13.20 | |
| | _do_ | | 2 | 4.30 | - | 0.30 | 2.58 | |
| | Corridor | | 1 | 20.60 | - | 0.30 | 6.18 | |
| | Bath/toilet | | 20 | 7.80 | - | 0.30 | 46.80 | |
| | Corridor | | 1 | 33.80 | - | 0.30 | 10.14 | |
| | | | | | | | | |
| | | | **Total Qty Work Done** | | | | **175.30** | Sqm |
| | | | **Qty payable in this Bill** | | | | **175.30** | Sqm |

For S.K.S. INFRASTRUCTURES PVT. LTD.

Contractor Representative
Managing Director

Consultants Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

15/11/21

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

| BRUHAT BANGALORE MAHANAGARA PALIKE | | |
|---|---|---|
| **NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency** | | |
| **Measurement Sheet** | | |
| **First and Final** | | |
| Item No: | **179** | |
| Item Name: | Providing and fixing 65mmx125mm GRP Doorframe fabricated using E-Glass Chopped Strand Mat (CSM) U.V- stabilized Isopthalic Gelcoat and Isopthalic resin. The thickness of the GRP skin shall not be less than 2.0mm. The doorframe consists of four segments, which are provided with plug-in-socket arrangement in-situ in the mould. The segments are plugged in and are joined together by means of screws. The GRP frame shall be provided with wooden reinforcement on 6 locations for high screw holding capacity for fixing metalling hold fast and shall be consolidated by filling with medium density foam/Plaster of Paris with fibre reinforcement. Six Numbers of 260mmx25mmx5mm size S shaped M.S. flat hold fast shall be provided with the frame. I No 9.96 | |

| | CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | D1 | | 6 | 6.30 | - | | **37.80** | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | **Total Qty Work Done** | | | **37.80** | Sqm |
| | | | | **Qty payable in this Bill** | | | **37.80** | Sqm |

AEE(P) RR Nagar

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultants Representative

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

17/11

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 180 | |
|---|---|---|
| Item Name: | Providing and fixing factory made single leaft rigid GRP Sandwich composite door shutter of 32mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V- stabilizes Isopthalic Gelcoat and on layer of 45 gms E-Glass Chopped strand Mat (CSM), impregnated with orthopthalic polyster resin. The thickness of the skins shall not be less than 1.5mm. Expanded polystyrene (EPS) structural foam panel of 29mm thickness and a density of 20kg/m3 shall be used as core material. Wooden reinforcements made of seasoned salwood block of cross section not less than 28mmx32mm and also necessary salwood reinforcements for fixing the metal fittings such as tower bolts, aldrops, handles etc., shall be provided. A structural adhesive compatible with EPS foam shall be used for bonding the core materials, the salwood reinforcement and the skins. The material and process for manufacturing the door shutters ahall confirm to RV/TIFAC | |

| | CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | D1 | | 2 | 6.60 | | | 13.20 | |
| | D1 | | 30 | 6.30 | | | 189.00 | |
| | | | | | | | | |
| | | | | | | Total Qty Work Done | 202.20 | Sqm |
| | | | | | | Qty payable in this Bill | 202.20 | Sqm |

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

AEE(P) 2 RRN

Consultants Representative

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF THE WORK: Modified of Additional works to construction of shuttle cock Ground In Ward No 17 RR Nagar constituency**

**Measurement Sheet**

**First and Final**

| Item No: | 181 | |
|---|---|---|
| Item Name: | KSRB 7.17 : Providing, fabricating, assembling and fixing in position aluminium doors using following aluminium mat finish or glossy finish, outer frame plain section 101.6x44.45mm thickness 3.18mm, section weight 2.404 kg/m, door shutters vertical section 44.62x44.45mm thickness 3.18mm, section weight 1.505kg/m, top section 47.62x44.45mm thickness 3.00mm, section weight 1.426kg/m bottom section 114.3x44.45 thickness 3.18mm, section weight 2.646kg/m, door central section 49.91x44.45mm thickness 3.00mm, section weight 1.495 kg/m glazing clips 19x17.3x11mm thickness 0.9mm section weight 0.124kg/m; aluminium sections cut to length joint metred cornersgrinded, the shutters pivoted opening arrangement with heavy duty aluminium alloy automatic door closures floor mounted, providing and fixing standard approved accessories, such as aluminium handle for full width or length, tower bolts, lock, pivots: P.V.C. | |

| | CHAINAGE Land Mark | | NO | L (m) | B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | D | | 2 | 0.90 | - | 2.10 | 3.78 | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | Total Qty Work Done | | | 3.78 | Sqm |
| | | | | Qty payable in this Bill | | | 3.78 | Sqm |

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Contractor Representative

Consultants Representative

15/11

AEE(P)-2 RRN

**Assistant Engineer**
**Project -RR Nagar Division**
**BBMP**

15/11/14

15/11

**Asst.Executive Engineer**
**Project -RR Nagar Division**
**BBMP**

Scanned by TapScanner